

AMERICAN RIVER COMMON FEATURES, WRDA '96 and '99 REMAINING SITES

As of: January 2011

SITE	LOCATION	REMEDIATION METHOD	DESIGN STATUS	CONSTRUCTION STATUS
L1	I5 & Discovery Park	TBD - Remediation Likely not Needed	Additional explorations needed to complete analysis in 2011	TBD - Remediation Likely not Needed
L2	Highway 160	Jet Grout	Complete	Complete
L3	UPRR Bridge	TBD	TBD	TBD
L4	UPRR Bridge Near Landfill	Jet Grout	Complete	Complete
L4A	42-inch Sewer Line Next to Site L4	Jet Grout	Complete	Complete
L5 D/S	Downstream of Business 80 Bridge	Landside seepage berm	Complete	Complete
L5 U/S	Upstream of Business 80 Bridge	TBD - Remediation Likely not Needed	Additional explorations needed to complete analysis in 2011	TBD - Remediation Likely not Needed
L6	City of Sacramento Pump Station 155 Interior Drainage Conduits	Cutoff Wall	Complete	Complete
L7	H Street Bridge	TBD	Design to be completed in 2012	TBD
L8	Guy West Bridge	Cutoff Wall	Complete	Complete
L9	2-Force Main Sewers Near Fairbairn WTP	TBD	TBD	TBD
L9A	Fairbairn Water Treatment Conduit	Jet Grout	Additional explorations needed- design to be completed in 2012	TBD
L10	Howe Ave. Bridge	TBD	Design to be completed in 2012	TBD
L12	Florin-Perkins Interior Drainage Conduits.	Cutoff Wall	Complete	Complete
L13	Watt Ave. Bridge	TBD	Design to be completed in 2012	TBD
L14	Manlove Interior Drainage Conduits	Jet Grout	Complete	Complete
R1	Natomas Main Drainage Canal Conduits	Cutoff Wall	Complete	Complete
R1A	City of Sacramento Sump 151 Interior Drainage Conduits	Cutoff Wall	Complete	Complete
R2	UPRR Crossing Near Cosco	TBD	TBD	TBD
R3	City of Sacramento Sump 152 Interior Drainage Conduits and Force Main	Cutoff Wall	Complete	Complete
SITE	LOCATION	REMEDIATION METHOD	DESIGN STATUS	CONSTRUCTION STATUS

AMERICAN RIVER COMMON FEATURES, WRDA '96 and '99 REMAINING SITES

As of: January 2011

SITE	LOCATION	REMEDIATION METHOD	DESIGN STATUS	CONSTRUCTION STATUS
R3A	Business 80 Bridge	TBD	Design to be completed in 2012	TBD
R4	Strong Ranch Pump Station near Cal Expo	Remove/Replace Concrete Outlet Structure and key in to existing cutoff wall	Complete	Complete
R5	Force Main Sewer Crossing at Northrup Ave.	Cutoff Wall	Complete	Construction scheduled for June 2011 start - nesting birds may impact schedule.
R6	High Voltage Overhead Lines at Campus Commons Golf Course	Cutoff Wall	Design to be completed in 2011	TBD
R7	H Street Bridge	TBD	Geophysical explorations underway - design to be completed in 2012	TBD
R8	Guy West Bridge	Cutoff Wall	Complete	Complete
R9	Howe Ave. Bridge	TBD	TBD	TBD
R10	Watt Ave. Bridge	TBD	TBD	TBD
R11	Wihaggin Interior Drainage Conduits	Jet Grout	Complete	Complete
Howe Avenue	North bank of American River around river mile 08	Increase levee crown elevation 1 foot	Design to be completed to 2011	TBD
Jacob Lane Reach A	North bank of American River around river mile 11	unsuitable landside slope material & increase levee height 1 foot	Complete	Complete
Jacob Lane Reach B	North bank of American River around river mile 11	Widen the levee crown to 20 feet & replace unsuitable landside slope material	Complete	Complete
Jacob Lane Reach C	North bank of American River around river mile 11	Widen the levee crown to 20 feet & replace unsuitable landside slope material	TBD	TBD
NMDEC	North bank of American River around river mile 02	TBD	Design to be completed in 2012	TBD
Mayhew Levee Raise and Closure Structure	South bank of lower American River around river mile 11	Levee raised 2.5 and cutoff wall installed; closure structure installed at Mayhew drain.	Complete	Complete
Mayhew Levee Tie-In	South bank of lower American River around river mile 11	Connect east end of levee to high ground	TBD	TBD
Mayhew Levee Raise Staging Area Revegetation	South bank of lower American River around river mile 11	Native tree and grasses planted at Kansas staging area with 3 years maintenance	Complete	Spring 2011 construction start and finish