

**TABLE 2 - NATOMAS LEVEE IMPROVEMENT PROGRAM
TIMELINE FOR AWARDING SREL-3 PROJECT CONSTRUCTION CONTRACTS
12-03-2009**

2009	REAL ESTATE	DESIGN	ENV REVIEW	PERMITTING	COST-SHARING
AUGUST	<ul style="list-style-type: none"> Presented offer & relocation package to Hewitt 		<ul style="list-style-type: none"> Public Review of Draft Phase 4A EIS/EIR (Corps/SAFCA) 8-28-09) 		
SEPTEMBER	<ul style="list-style-type: none"> Work with engineering team to identify necessity of each acquisition Present offer & relocation package to Heinrich 	<ul style="list-style-type: none"> Approve contract documents & authorize advertisement for SREL Phase 2 Woodland Corridor Mitigation Project (SAFCA Board) (sch 9-17-09) 			
OCTOBER	<ul style="list-style-type: none"> Resolutions of Necessity to SAFCA Board (10-15-09) 	<ul style="list-style-type: none"> Complete 60% plans & specs for SREL-3 (SAFCA Staff) (10-14-09) Award Tree & Elderberry Relocation Contract (SAFCA Board) (10-15-09) 		<ul style="list-style-type: none"> Submit CVFPB Encroachment Permit application for SREL-3 (SAFCA Staff) (10-14-09) 	
NOVEMBER	<ul style="list-style-type: none"> Resolutions of Necessity to SAFCA Board (11-13-09) 		<ul style="list-style-type: none"> SAFCA Board Certifies Final EIR (SAFCA Board) (sch 11-13-09) 	<ul style="list-style-type: none"> Submit Phase 4A 408 Summary Report to CVFPB (SAFCA staff) (sch 11-13-09) 	<ul style="list-style-type: none"> SAFCA submits Section 104/2003 request for SREL-3 (SAFCA staff) (sch 11-4-09)
DECEMBER	<ul style="list-style-type: none"> Present offers to: MKG, Kubo, Huffstutler, Willey, Siddiqui, Natomas Urban, Hants, Dhaliwal, Rosa, Sharma, TBS (res), Natomas Boot, Robinson, TBS Family LP Possible Resolutions of Necessity to the SAFCA Board (sch 12-17-09) 				
JANUARY	<ul style="list-style-type: none"> Present offers to: Reburiano Trust, Amioka, Matsumoto, Marston Trust, Los Rios Comm. College District Possible Resolutions of Necessity to the SAFCA Board (sch 1-21-10) 	<ul style="list-style-type: none"> Award SREL Phase 2 Woodland Corridor Mitigation Project (SAFCA Board) (sch 1-21-09) 	<ul style="list-style-type: none"> Public Review of Final Phase 4A EIS (Corps) (sch 1-8-10) 		
FEBRUARY	<ul style="list-style-type: none"> Possible resolutions of necessity to the SAFCA Board 			<ul style="list-style-type: none"> Approve MMP/LTMP (Resource Agencies) (sch 2-15-09) Approve 408 request for Phase 4a Project (CVFPB) (sch 2-10) 	<ul style="list-style-type: none"> CVFPB approves Section 104/130 credit request for SREL-3 (sch 2-26-10)
MARCH	<ul style="list-style-type: none"> Continue to negotiate with property owners 	<ul style="list-style-type: none"> Complete 90% plans and specs for SREL-3 (SAFCA Staff) (sch 3-10-10) Approve contract documents & authorize advertisement for SREL Phase 3 Tree removals (SAFCA Board) (sch 3-10-10) 		<ul style="list-style-type: none"> Issue Final Biological Opinion(s) (USFWS) (sch 3-1-10) Issue 401 Water Quality Certification (RWQCB) (sch 3-30-10) 	
APRIL	<ul style="list-style-type: none"> Gain possession of un-occupied properties. 	<ul style="list-style-type: none"> Approve contract documents for SREL-3 & authorize advertisement for bids (SAFCA Board) (sch 4-15-10) 	<ul style="list-style-type: none"> Issue Record of Decision(s) on NLIP/ Phase 4A Project Final EIS (USACE SPK and Hdqts) (sch 4-12-10) 	<ul style="list-style-type: none"> FAA 7460 permit for SREL-3 408 approval of SREL-3 (USACE Hdqts) (4-11-10) Issue 404 permit for SREL-3 (USACE District) (sch 4-13-10) Issue 1602 permit SREL-3 (CDFG) (sch 4-27-10) Issue 2081 Permit SREL-3 (CDFG) (sch 4-20-10) 	<ul style="list-style-type: none"> ASA approves Section 104/130 credit for SREL-3 (sch 4-23-10)
MAY		<ul style="list-style-type: none"> Complete 100% plans & specs for SREL-3 (SAFCA Staff) (sch 6-1-10) 			
JUNE		<ul style="list-style-type: none"> Advertise SREL-3 Construction Contract (sch 6-15-10 to 7-2-10) 		<ul style="list-style-type: none"> Approve permit for SREL-3 Project (CVFPB)(sch 6-25-10) 	
JULY					
AUG		<ul style="list-style-type: none"> Award SREL-3 Construction Contract (SAFCA Board) (sch 8-16-10) 			