

**TABLE 2 - NATOMAS LEVEE IMPROVEMENT PROGRAM  
TIMELINE FOR AWARDING SREL-3 PROJECT CONSTRUCTION CONTRACTS  
11-03-2009**

<b>2009</b>	<b>REAL ESTATE</b>	<b>DESIGN</b>	<b>ENV REVIEW</b>	<b>PERMITTING</b>	<b>COST-SHARING</b>
<b>AUGUST</b>	<ul style="list-style-type: none"> <li>Presented offer &amp; relocation package to Hewitt</li> </ul>		<ul style="list-style-type: none"> <li>Public Review of Draft Phase 4A EIS/EIR (Corps/SAFCA) 8-28-09)</li> </ul>		
<b>SEPTEMBER</b>	<ul style="list-style-type: none"> <li>Work with engineering team to identify necessity of each acquisition</li> <li>Present offer &amp; relocation package to Heinrich and Kubo</li> </ul>	<ul style="list-style-type: none"> <li>Approve contract documents &amp; authorize advertisement for SREL Phase 2 Woodland Corridor Mitigation Project (SAFCA Board) (sch 9-17-09)</li> </ul>			
<b>OCTOBER</b>	<ul style="list-style-type: none"> <li>Resolutions of Necessity to SAFCA Board (10-15-09)</li> </ul>	<ul style="list-style-type: none"> <li>Complete 60% plans &amp; specs for SREL-3 (SAFCA Staff) (10-14-09)</li> <li>Award Tree &amp; Elderberry Relocation Contract (SAFCA Board) (10-15-09)</li> </ul>		<ul style="list-style-type: none"> <li>Submit CVFPB Encroachment Permit application for SREL-3 (SAFCA Staff) (10-14-09)</li> </ul>	
<b>NOVEMBER</b>	<ul style="list-style-type: none"> <li>Present offers to: AKT, Johnson, Sharma, Natomas Boot, Los Rios Comm. College District, Robinson, Family LP, AKT, Johnson, Sharma</li> </ul>		<ul style="list-style-type: none"> <li>SAFCA Board Certifies Final EIR (SAFCA Board) (sch 11-12-09)</li> </ul>	<ul style="list-style-type: none"> <li>Submit Phase 4A 408 Summary Report to CVFPB (SAFCA staff) (sch 11-13-09)</li> </ul>	<ul style="list-style-type: none"> <li>SAFCA submits Section 104/2003 request for SREL-3 (SAFCA staff) (sch 11-4-09)</li> </ul>
<b>DECEMBER</b>	<ul style="list-style-type: none"> <li>Present offers to: MKG, Willey, Siddiqui, Natomas Urban, Hantz, Dhaliwal, Rosa</li> <li>Possible Resolutions of Necessity to the SAFCA Board (sch 12-09)</li> </ul>	<ul style="list-style-type: none"> <li>Complete 90% plans and specs for SREL-3 (SAFCA Staff) (sch 12-10-09)</li> <li>Approve contract documents &amp; authorize advertisement for SREL Phase 3 Tree removals (SAFCA Board) (sch 12-10-09)</li> <li>Award SREL Phase 2 Woodland Corridor Mitigation Project (SAFCA Board) (sch 12-17-09)</li> </ul>		<ul style="list-style-type: none"> <li>Approve MMP/LTMP (Resource Agencies) (sch 12-28-09)</li> </ul>	
<b>JANUARY</b>	<ul style="list-style-type: none"> <li>Present offers to: Souza TBS Family Robinson, Reburiano Trust, Amioka, Matsumoto, Marston Trust</li> <li>Possible Resolutions of Necessity to the SAFCA Board (sch 1-09)</li> </ul>	<ul style="list-style-type: none"> <li>Approve contract documents for SREL- 3 &amp; authorize advertisement for bids (SAFCA Board) (sch 1-21-10)</li> </ul>	<ul style="list-style-type: none"> <li>Public Review of Final Phase 4A EIS (Corps) (sch 1-8-10)</li> </ul>	<ul style="list-style-type: none"> <li>Approve 408 request for Phase 4a Project (CVFPB) (sch 1-22-10)</li> </ul>	<ul style="list-style-type: none"> <li>CVFPB approves Section 104/130 credit request for SREL-3 (sch 1-22-10)</li> </ul>
<b>FEBRUARY</b>	<ul style="list-style-type: none"> <li>Possible resolutions of necessity to the SAFCA Board</li> </ul>	<ul style="list-style-type: none"> <li>Complete 100% plans &amp; specs for SREL-3 (SAFCA Staff) (sch 2-1-10)</li> <li>Advertise SREL-3 Construction Contract (sch 2-5-10 to 3-4-10)</li> </ul>			
<b>MARCH</b>	Continue to negotiate with property owners			<ul style="list-style-type: none"> <li>Issue 401 Water Quality Certification (RWQCB) (sch 3-30-10)</li> </ul>	
<b>APRIL</b>	<ul style="list-style-type: none"> <li>Gain possession of un-occupied properties.</li> </ul>		<ul style="list-style-type: none"> <li>Issue Record of Decision(s) on NLIP/ Phase 4A Project Final EIS (USACE SPK and Hdqts) (sch 4-12-10)</li> </ul>	<ul style="list-style-type: none"> <li>FAA 7460 permit for SREL-3</li> <li>408 approval of SREL-3 (USACE Hdqts) (4-11-10)</li> <li>Approve permit for SREL-3 Project (CVFPB)(sch 4-11-10)</li> <li>Issue Final Biological Opinion(s) (US FWS) (sch 4-12-10)</li> <li>Issue 404 permit for SREL-3 (USACE District) (sch 4-13-10)</li> <li>Issue 1602 permit SREL-3 (CDFG) (sch 4-27-10)</li> <li>Issue 2081 Permit SREL-3 (CDFG) (sch 4-20-10)</li> </ul>	<ul style="list-style-type: none"> <li>ASA approves Section 104/130 credit for SREL-3 (sch 4-30-10)</li> </ul>
<b>MAY</b>		<ul style="list-style-type: none"> <li>Award SREL-3 Construction Contract (SAFCA Board) (sch 5-6-10)</li> </ul>			