

**TABLE 1 - NATOMAS LEVEE IMPROVEMENT PROGRAM  
TIMELINE FOR AWARDING SREL-2A & 2B PROJECT CONSTRUCTION CONTRACTS  
11-4-2009**

2009	REAL ESTATE	DESIGN		ENV REVIEW	PERMITTING		COST-SHARING	
		2A	2B		2A	2B	2A	2B
<b>AUGUST</b>	<ul style="list-style-type: none"> <li>Continue to negotiate with property owners for SREL-2A construction access</li> </ul>	<ul style="list-style-type: none"> <li>Approve contract documents for SREL-2A &amp; authorize advertisement for bids (SAFCA Board) (8-20-09)</li> </ul>	<ul style="list-style-type: none"> <li>Complete 60% plans &amp; specs for SREL- 2B, NEMDC South and PGCC (SAFCA Staff) (8-12-09)</li> </ul>	<ul style="list-style-type: none"> <li>Public Review of Final EIS (Corps) (8-21-09 to 9/21/9)</li> </ul>	<ul style="list-style-type: none"> <li>Submit Encroachment permit applications (CVFPB Staff) (8-24-09)</li> </ul>		<ul style="list-style-type: none"> <li>SAFCA submits Section 104/2003 request for SREL-2B, NEMDC South &amp; PGCC (SAFCA staff) (8-24-09)</li> </ul>	
<b>SEPTEMBER</b>	<ul style="list-style-type: none"> <li>Finalize agreements with tenant farmers for SREL-2A and file Motions for Possession on SREL – 2A Properties: Moody, Citiland, Silva, Pacific Terrace, Bianchi, South Sutter LLC, Pannu, Rosa, Breese, Mortenson</li> </ul>				<ul style="list-style-type: none"> <li>Submit 408 Draft Summary Report (SAFCA Staff) (9-10-09)</li> <li>Approve MMP (Resource Agencies) (sch 9-30-09)</li> <li>Issue Final Biological Opinion (US FWS) (sch 9-29-09)</li> </ul>			
					<ul style="list-style-type: none"> <li>Issue 1602 Permit SREL-2A (CDFG) (sch 9-7-09)</li> </ul>	<ul style="list-style-type: none"> <li>Approve Section 2003 Credit MOU (SAFCA) (9-30-09)</li> </ul>		
<b>OCTOBER</b>	<ul style="list-style-type: none"> <li>Resolutions of Necessity to the SAFCA Board (10-15-09)</li> </ul>				<ul style="list-style-type: none"> <li>Issue 404 permit for SREL-2A (USACE District) (sch 10-3-09)</li> <li>Issue SREL – 2A 401 Water Quality Certification (RWQCB) (10-1-09)</li> </ul>	<ul style="list-style-type: none"> <li>Approve 408 request for SREL-2B Project (CVFPB) (10-23-09)</li> </ul>	<ul style="list-style-type: none"> <li>Approve Section 2003 Credit MOU for SREL-2A (USACE District) (10-15-09)</li> </ul>	<ul style="list-style-type: none"> <li>CVFPB approves Section 104 credit request for SREL-2B (10-23-09)</li> </ul>
<b>NOVEMBER</b>	<ul style="list-style-type: none"> <li>Complete two residential tenant farmer relocations</li> <li>Farmers complete harvest, obtain possession</li> <li>Obtain Possession NMWC parcel at Prichard Lake (sch 10-8-09)</li> <li>Present offers to: Dhaliwawl (2&amp;3), Rosa (2), Hants, Teal Bend</li> </ul>	<ul style="list-style-type: none"> <li>Readvertise SREL-2A Construction Contract (11-5-09 to 11-19-09)</li> </ul>	<ul style="list-style-type: none"> <li>Complete 90% plans and specs for SREL-2B (SAFCA Staff) (sch 11-13-09)</li> </ul>		<ul style="list-style-type: none"> <li>Issue Final BO Combined Phase 3 and 4a (NMFS) (sch 11-13-09)</li> </ul>	<ul style="list-style-type: none"> <li>Submit 408 Final Summary Report (SAFCA) (sch 11-4-09)</li> </ul>		
<b>DECEMBER</b>	<ul style="list-style-type: none"> <li>Present offers to: Siddiqui</li> <li>Possible Resolutions of Necessity to the SAFCA Board (sch 11-12-09)</li> </ul>	<ul style="list-style-type: none"> <li>Award SREL-2A Construction Contract (SAFCA Board) (sch 12-10-09)</li> </ul>		<ul style="list-style-type: none"> <li>Issue Record of Decision(s) on NLIP/ Phase 3 Project Final EIS (USACE SPK and Hdqts) (sch 12-14-09)</li> </ul>	<ul style="list-style-type: none"> <li>Issue 2081 Permit SREL-2A &amp; 2B (CDFG) (sch 12-17-09)</li> </ul>	<ul style="list-style-type: none"> <li>408 approval of SREL-2B, NEMDC south &amp; PGCC (USACE Hdqts) (sch 12-19-09)</li> <li>Issue SREL – 2B 401 Water Quality Certification (RWQCB) (sch. 12-14-09)</li> <li>Issue 2081 Permit SREL-2A &amp; 2B (CDFG) (sch 12-17-09)</li> <li>Issue 404 permit for SREL-2B (USACE District) (sch 12-28-10)</li> </ul>		
<b>JANUARY</b>	<ul style="list-style-type: none"> <li>Access for SREL-2A construction</li> <li>Possible Resolutions of Necessity for SREL-2B to the SAFCA Board</li> </ul>		<ul style="list-style-type: none"> <li>Approve contract documents &amp; authorize advertisement for bids plans &amp; specs for SREL -2B (SAFCA Board) (sch 1-21-10)</li> </ul>			<ul style="list-style-type: none"> <li>Issue 1602 Permit SREL-2B (CDFG) (sch 1-29-09)</li> </ul>	<ul style="list-style-type: none"> <li>Approve Section 2003 Credit MOU for SREL-2B (USACE District) (sch 1-19-09)</li> <li>ASA approves Section 2003/104 credit for SREL-2B (sch 1-19-09)</li> </ul>	
<b>FEBRUARY</b>			<ul style="list-style-type: none"> <li>Final plans &amp; specs for SREL-2B, (SAFCA Staff) (sch 2-1-10)</li> <li>Advertise SREL-2B Construction Contract (sch 2-4-10 to 3-4-10)</li> </ul>			<ul style="list-style-type: none"> <li>Approve SREL-2B Encroachment permit (CVFPB) (sch 2-26-10)</li> </ul>		
<b>MARCH</b>	<ul style="list-style-type: none"> <li>Gain access for SREL-2B construction</li> </ul>		<ul style="list-style-type: none"> <li>Award SREL-2B Construction Contract (SAFCA Board) (sch 3-18-10)</li> </ul>			<ul style="list-style-type: none"> <li>FAA 7460 Permit for SREL-2B</li> </ul>		

**TABLE 1 - NATOMAS LEVEE IMPROVEMENT PROGRAM  
TIMELINE FOR AWARDING SREL-2A & 2B PROJECT CONSTRUCTION CONTRACTS  
11-4-2009**