

**TABLE 1 - NATOMAS LEVEE IMPROVEMENT PROGRAM
TIMELINE FOR AWARDING SREL-3 PROJECT CONSTRUCTION CONTRACTS
9-11-2009**

2009	REAL ESTATE	ENGINEERING	ENV REVIEW	PERMITTING	COST-SHARING
AUGUST	<ul style="list-style-type: none"> Presented offer & relocation package to Hewitt 		<ul style="list-style-type: none"> Public Review of Draft Phase 4a EIS/EIR (Corps/SAFCA) (8-28-09) 		
SEPTEMBER	<ul style="list-style-type: none"> Work with engineering team to identify necessity of each acquisition Present offer & relocation package to Heinrich and Kubo 	<ul style="list-style-type: none"> Complete 60% plans & specs for SREL-3 (SAFCA Staff) (sch 9-16-09) 		<ul style="list-style-type: none"> Submit CVFPB Encroachment Permit application for SREL-3 (SAFCA Staff) (sch 9-30-09) 	<ul style="list-style-type: none"> SAFCA submits Section 104/2003 request for SREL-3 (SAFCA staff) (sch 9-30-09)
OCTOBER	<ul style="list-style-type: none"> Present offers to: AKT, Johnson, Sharma, Natomas Boot, Los Rios Comm. College District 			<ul style="list-style-type: none"> Prepare Phase 4A 408 Summary Report (SAFCA Staff) (sch 10-12-09) Submit Phase 4A 408 Summary Report to CVFPB (sch 10-24-09) 	
NOVEMBER	<ul style="list-style-type: none"> Present offers to: MKG, Willey, Siddiqui, Natomas Urban Development 	<ul style="list-style-type: none"> Complete 90% plans and specs for SREL-3 (SAFCA Staff) (sch 11-12-09) 	<ul style="list-style-type: none"> SAFCA Board Certifies Phase 4a Final EIR (SAFCA Board) (sch 11-12-09) <p>Note: this is a special Board meeting</p>		
DECEMBER	<ul style="list-style-type: none"> Present offers to: Souza TBS Family, Robinson, Reburiano Trust, Amioka, Matsumoto, Marston Trust 	<ul style="list-style-type: none"> Complete 100% plans & specs for SREL-3 (SAFCA Staff) (sch 12-31-09) 		<ul style="list-style-type: none"> Approve MMP/LTMP (Resource Agencies) (sch 12-28-09) Approve 408 request for SREL-3 Project (CVFPB)(sch 12-17-09) 	
JANUARY	<ul style="list-style-type: none"> Present possible resolutions of necessity to the SAFCA Board 	<ul style="list-style-type: none"> * Advertise SREL-3 Construction Contract (sch 1-26-10 to 3-25-10) 	<ul style="list-style-type: none"> Public Review of Final Phase 4A EIS (Corps)(sch 1-8-10) 	<ul style="list-style-type: none"> Issue 1602 permit SREL-3 (CDFG) (sch 1-18-10) 	<ul style="list-style-type: none"> CVFPB approves Section 104/2003 credit request for SREL-3 (sch 1-22-10)
FEBRUARY	<ul style="list-style-type: none"> Continue to negotiate with property owners 	<ul style="list-style-type: none"> Approve contract documents for SREL- 3 & authorize advertisement for bids (SAFCA Board) (sch 2-18-10) 		<ul style="list-style-type: none"> Issue 2081 Permit SREL-3 (CDFG) (sch 2-25-10) Issue Final Biological Opinion(s) (US FWS) (sch 2-19-10) Issue 401 Water Quality Certification (CV RWQCB) (sch 2-10-10) 	<ul style="list-style-type: none"> Approve Section 2003 Credit MOU (SAFCA Board) (sch 2-18-10)
MARCH			<ul style="list-style-type: none"> Issue Record of Decision(s) on NLIP/ Phase 4A Project Final EIS (USACE SPK and Hdqts) (sch 3-25-10) 	<ul style="list-style-type: none"> 408 approval of SREL-3 (USACE Hdqts) (3-24-10) Approve permit for SREL-3 Project (CVFPB)(sch 3-26-10) Issue 404 permit for SREL-3 (USACE District) (sch 3-26-10) 	<ul style="list-style-type: none"> Approve Federal Section 2003 Credit MOU for SREL-3 (Sacramento District) (sch 3-26-10) ASA approves Section 2003/104 credit for SREL-3 (sch 3-26-10)
APRIL	<ul style="list-style-type: none"> Gain possession of un-occupied properties. 	<ul style="list-style-type: none"> Award SREL-3 Construction Contract (SAFCA Board) (sch 4-15-10) 		<ul style="list-style-type: none"> FAA 7460 permit for SREL-3 	